THATCHER YARD HOUSING

CONSTRUCTION UPDATE

November 11, 2021







- Introduction to the Construction Team
- Project History
- Project Summary & Timeline
- Review of Construction Site Logistics Plan
- Neighborhood Q & A



Corner of Princeton & Oxford

THOMAS SAFRAN & ASSOCIATES

• Thomas Safran & Associates – Owner/Developer

- Blake Coddington Director of Development
- Alex Knott Sr. Project Manager
 - <u>alex@tsahousing.com</u>
 - (424) 372-9805
- Ethan Yoo Assistant Project Manager
 - <u>ethan@tsahousing.com</u>
 - (424) 372-9812

• <u>LENA Construction – Construction Manager</u>

- Eugene Niyazov
- enivazov@lenacon.com
- (818) 585-0294

• Benchmark Contractors – General Contractor

- Ryan Hupf Vice President, Project Executive
- Brittany Dziubek Project Manager
 - <u>bdziubek@morleybuilders.com</u>
 - (310) 382-8463
- Dave Loomis Senior Superintendent
 - <u>dloomis@morleybuilders.com</u>
 - (310) 566-9259

- TSA selected as developer by City in late 2016.
- OTA neighborhood collaboration meetings from 2017 2019.
- Secured land use & environmental approvals from City Planning in 2019.
- Funding commitment received from City of Los Angeles and Housing & Community Development in 2020.
- Received reservation of low-income housing tax credits, building permit approvals completed, general contractor selected, and financing fully-committed in 2021.

- 98 Residential Units, spread across eight, 2-story buildings
- Semi-subterranean garage with parking spaces for 82 vehicles and 58 bicycles
- 67 Senior Units, 30 Family Units, 1 Onsite Manager (50% PSH population)
- Community Amenities
 - A Fitness Center
 - Multi-purpose Community Room with Gourmet Kitchen, Lounge Seating, and TV/Game/Music Area
 - Barbecue Grill and Outdoor Seating
 - Outdoor Patio with Great Lawn
 - Play Structure
 - Landscaped Gardens and Interior Walkways









THOMAS SAFRAN & ASSOCIATES

- *Phase 1 -* Street Gate Relocation
 - Timeline: December 2021 January 2022
- *Phase 2* Demolition and Site Grading
 - Demolition and removal of existing materials
 - Excavation and export of soil and grading for foundations
 - Timeline: February 2022 June 2022
- *Phase 3* Residential Construction
 - Concrete Foundations
 - Semi-Subterranean Parking Garage & Level 1 concrete
 - Wood Frame Structures
 - Site Concrete and Landscaping
 - Timeline: June 2022 December 2023



- Removal of existing vehicular gate across Princeton at Thatcher
- Construction of new vehicular gate across Thatcher at Princeton
- Temporary Pedestrian Walkway
- Timeline: December 2021 January 2022





- Construction fencing to face of curb
- Construction fencing to be installed to leave crosswalk landings open
- Primary delivery gate at Thatcher (between Princeton & Princeton)
- Flagmen for traffic control during deliveries
- All vehicular traffic exits Princeton
 Dr to Jefferson Way to Lincoln Blvd



- Monday through Friday 7am to 5pm
- Saturday 8am to 4pm
 - Reduced crew sizing
 - Selective activities only



- Construction Vehicles to enter and exit by way of Lincoln / Jefferson Way / Princeton Dr.
- Scheduling of deliveries to minimize construction traffic
- 2-way radio communication

- Workers will park in offsite parking lots located outside of the immediate neighborhood.
- Thatcher Ave along project to remain fully accessible for pedestrian and bike traffic.
- Vehicular traffic to the project and Harbor Crossing access Thatcher Ave via Lincoln Blvd / Jefferson Way entrance.



- Continuous Air Monitoring
 - Watering
 - Covering outgoing loads
 - Construction fence screening
- Sound Monitoring (Engineering Controls)
 - Limits on idling of heavy equipment
 - Excavation and backfill in lieu of shoring piles
 - Limits on compressed air activities

